Rajarajeshwari Nagar Zone.

WORK COMPLETION REPORT

1	Name of the work	Providing LED Street Lights in HMT Layout, Brundavana Nagar, SBM Colony and Other Places of Ward no-17, JP Park.
2	Sanctioned Estimate No. & Date	EE/ELE/RRN/AS/69/2017-18, Dtd:28/02/2018
3	Budget Head Of Account	P3106, Nagarothana Works.
4	Work Order No & Date	EE/ELE/RRN/WO/52/2017-18, Dtd: 05-03-2018
5	Name Of the Contractor	**Executive Engineer-3, KRIDL**
6	Amount of Estimate Rs.	20000000.00
7	Amount Put to Tender Rs	19600000.00
8	Amount of Expenditure Rs. (Bill Amount)	19161077.79
	Excess Rs.	-
	Saving Rs.	438922.21
9	Date of Commencement of Work	05-03-2018
10	Date Of Completion of Work	04-11-2019
11	Measurement Book No & Page No:	2505/19-20 250426-250445
12	Name of the Subordinate incharge of Work.	Ramesh HV. AEE(Ele)
13	Name of Inspecting officer	Ramanjaneya S.C. EE(Ele)
14	Other details if Any	

Inspected alright
AEE/Remarks
and EE Tender. Sri Ramesh
It appears that the
Work is completed
As do further process

Chief Engineer
Rajarajeshwarinagar Zone
Bruhath Bangalore Mahanagara P

This is to certify that the work of **Providing LED Street Lights in HMT Layout, Brundavana Nagar, SBM Colony and Other Places of Ward no-17, JP Park.** Has been Executed and completed in all respects satisfactorily as per the sanctioned estimate and plan.

Junior Engineer (Ele)
R.R Nagar , BBMP.

Asst .Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone.

Executive Engineer(Ele)
.Bruhath Bangalore Mahanagara Palike